



ALNWICK CARE HOME

Residential Basement

CLIENT
APPLEBRIDGE CONSTRUCTION LTD

CONTRACT NO. C21138

PROCESS
KING POSTS

SPI Piling Ltd, were employed for the Installation of 14nr kingpost piles (305 \times 305 \times 283 grade S355) up to from 12.0 to 13.9m lengths drilled into rock

Using leader rig. Piles then to be installed and impact driven to depth. Infill piles of AZ28-700 to be placed

Between the kingposts to retain material at the rear of the wall (priced on AZ18 but no stock), 13nr pairs and 1nr

Single required x 7m. 1nr C14 and 2nr C19 clutches required. A Full time welder required in the gang for hard facing And clutch installation.









